

S.No.	Name of Block In-charges	Block Name	Schemes as per Total Scope	No. of GPs	No. of RVs	Total Scope			Total Land Required	No Land / Land Dispute	Tube Wells							Pipe Line works						FHTC					
						No. Of Tube wells	Pipeline Qty (KM)	FHTC Qty (Nos.)			Tube wells Drilled as on 06-01-2024	Tube Wells Failed	Completed Tubewell as on 06-01-2024	Balance TubeWell as on 06-01-2024 7-12-10 = 15	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Completed length as on 06-01-2024	Balance Length as on 06-01-2024	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Revised Jan Target	Completed as on 06-01-2024	Balance as on 06-01-2024	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Revised Jan Target
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
1	Sushil Mishra 8687460539	AASPUR DEVSRA + PATTI	60	81	161	80	1325	32450	80	0	86	5	82	1	4	5		710.93	628.78	120	14.87		150	9545	24911	2500	168		3500
2	Sasi Bhushan 8521396590	SADAR + MANDHATA + SANDWA CHANDRIKA	63	82	160	85	1253	40072	85	2	77	27	47	9	15	1		563.91	696.89	100	5.45		100	7309	32926	1000	90		3000
3	T. Uday Kiran 9700003032	MANGRAURA	34	40	100	38	771	19013	38	0	37	1	36	1	2	1		380.89	408.24	100	10.88		120	3683	16673	1500	14		2000
4	Saurabh Dubey 9792603960	BBND + SHIVGARH	31	41	74	45	584	17016	45	1	40	13	31	1	8	3		269.43	322.63	50	6.95		100	4042	13492	750	103		2000
Total (ZONE-I) :			188	244	495	248	3933.97	108551	248	3	240	46	196	12	29	10	0	1925.1641	2056.54	370	31.20	0	470	24579	88002	5750	375	0	10500
5	Arvind Yadav 8600030024	LALGANJ + SANGIPUR + LAXMANPUR	52	67	110	66	857	31593	66	2	76	5	56	3	4	0		476.41	381.01	125	10		150	7616	24169	3000	70		3000
6	Rohit Jindal 9549053043	RAMPUR SANGRAMGARH	26	32	57	30	365	13791	30	2	27	2	23	3	3	0		226.10	139.35	50	0		50	4142	9598	2000	79		2500
7	P. Krishnam Raju 9640778545	KALA KANKAR	34	45	74	37	555	23481	37	1	36	4	30	2	5	1		268.70	286.22	125	4		125	6951	16408	2500	25		2500
8	A. K. Singh 8094003925	BabaGanj + KUNDA	98	113	197	113	1759	63772	113	4	108	1	106	2	7	1		1096.77	662.23	150	10		200	23704	40730	3000	110		3000
10	Javed Aktar	BIHAR	56	67	96	68	1138	37547	68	3	61	2	59	4	6	1		782.62	355.05	75	14		110	12659	25965	2500	380		3000
Total (ZONE-II) :			266	324	534	314	4674	170184	314	12	308	14	274	14	25	3	0	2850.60	1823.86	525	39.27	0.00	635	55,072	116,870	13000	664	0	14000
Total (ZONE-I + ZONE-II)			454	568	1029	562	8608	278735	562	15	548	60	470	26	54	13	0	4775.76	3880.4	895	70.47	0.00	1105.00	79,651	204,872	18750	1039	0	24500

S.No.	Name of Block In-charges	Block Name	Compressor					OP Unit					Pumps Lowered					Partially Commissioned					100% Commissioning						Solar (Work Started)						
			Completed as on 06-01-2024	Balance as on 06-01-2024	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Completed as on 06-01-2024	Balance as on 06-01-2024	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Completed as on 06-01-2024	Balance as on 06-01-2024	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Completed as on 06-01-2024	Balance as on 06-01-2024	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Solar Completed	Solar Target for Jan - 24	Solar Achieved for Jan - 24	OHT with Total Commissioning Target	OHT with Total Commissioning Achieved	Jan Target	Started as on 06-01-2024	Balance as on 06-01-2024	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Solar Commissioning	
1	2	3	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	
1	Sushil Mishra 8687460539	AASPUR DEVSRA + PATTI	66	16	5	2		55	11	8	3		33	22	7			25	35	10			1	4						27	5				2
2	Sasi Bhushan 8521396590	SADAR + MANDHATA + SANDWA CHANDRIKA	31	16	7	0		24	7	10	0		20	4	7			19	44	8			2	6		2				7	5				10
3	T. Uday Kiran 9700003032	MANGRAURA	27	9	5	0		24	3	6	1		17	7	7			14	20	7			6	4		2				9	4				
4	Saurabh Dubey 9792603960	BBND + SHIVGARH	22	9	5	2		18	4	4	1		18	0	5			15	16	5			1	3		1				12	5	1			2
Total (ZONE-I) :			146	50	22	4	0	121	25	28	5	0	88	33	26	0	0	73	115	30	0	0	10	17	0	5	0	0	0	0	55	19	1	0	14
5	Arvind Yadav 8600030024	LALGANJ + SANGIPUR + LAXMANPUR	46	10	5	1		38	8	5	0		28	10	3	2		17	35	6			3	5		2			14	14	7	3		6	
6	Rohit Jindal 9549053043	RAMPUR SANGRAMGARH	19	4	4	1		18	1	3	0		15	3	1			13	13	2			3	5		2			11	4	4	0		5	
7	P. Krishnam Raju 9640778545	KALA KANKAR	15	15	4	0		13	2	3	1		10	3	3			8	26	7			0	3		0			5	5	4	0		4	
8	A. K. Singh 8094003925	BabaGanj + KUNDA	90	16	6	0		83	7	6	1		76	7	8			50	48	12			0	14		3			23	53	15	2			
10	Javed Aktar	BIHAR	36	23	6	0		34	2	5	0		27	7	2			8	48	5			0	3		2			2	25	5	0			
Total (ZONE-II) :			206	68	25	2	0	186	20	22	2	0	156	30	17	2	0	96	170	32	0	0	6	30	0	9	0	0	55	101	35	5	0		
Total (ZONE-I + ZONE-II)			352	118	47	6	0	307	45	50	7	0	244	63	43	2	0	169	285	62	0	0	16	47	0	14	0	0	55	156	54	6	0		

S.No.	Name of Block In-charges	Block Name	OHTs															Pump House Slab Completed	B/W Completed
			Total OHT's	Cast-in-Situ				Precast - HKR					Precast - PMPL						
				Completed till 06-01-2024	Jan - 24 Target	Achieved in Jan - 2024	Jan - 23 Target	Casting Completed till 06-01-2024	Erection Completed till 06-01-2024	Upto Slab Erection Jan - 24 Target	Upto Slab Erection Achieved in Jan - 2024	Jan - 23 Target	Casting Completed till 06-01-2024	Erection Completed till 06-01-2024	Upto Slab Erection Jan - 24 Target	Upto Slab Erection Achieved in Jan - 2024	Jan - 23 Target		
1	2	3	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79
1	Sushil Mishra 8687460539	AASPUR DEVSRA + PATTI	60	14	5			5	5	0			13	6	6	0		14	16
2	Sasi Bhushan 8521396590	SADAR + MANDHATA + SANDWA CHANDRIKA	63															16	29
3	T. Uday Kiran 9700003032	MANGRAURA	34															5	9
4	Saurabh Dubey 9792603960	BBND + SHIVGARH	31															11	14
Total (ZONE-I) :			188	14	5	0	0	5	5	0	0	0	13	6	6	0	0	46	68
5	Arvind Yadav 8600030024	LALGANJ + SANGIPUR + LAXMANPUR	52	11	5			36	32	8	0	0	0	0	0	0	0	17	14
6	Rohit Jindal 9549053043	RAMPUR SANGRAMGARH	26															15	18
7	P. Krishnam Raju 9640778545	KALA KANKAR	34															9	17
8	A. K. Singh 8094003925	BabaGanj + KUNDA	98															30	18
10	Javed Aktar	BIHAR	56															6	12
Total (ZONE-II) :			266	11	5	0	0	36	32	8	0	0	0	0	0	0	0	77	79
Total (ZONE-I + ZONE-II)			454	25	10	0	0	41	37	8	0	0	13	6	6	0	0	123	147