

S.No.	Name of Block In-charges	Block Name	Schemes as per Total Scope	No. of GPs	No. of RVs	Total Scope			Total Land Required	No Land / Land Dispute	Tube Wells							Pipe Line works						FHTC					
						No. Of Tube wells	Pipeline Qty (KM)	FHTC Qty (Nos.)			Tube wells Drilled as on 31-12-2023	Tube Wells Failed	Completed Tubewell as on 31-12-2023	Balance TubeWell as on 31-12-2023 7-12-10 = 15	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Completed length as on 31-12-2023	Balance Length as on 31-12-2023	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Revised Jan Target	Completed as on 31-12-2023	Balance as on 31-12-2023	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Revised Jan Target
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		18	19	20	21			22	23	24	25		
1	Sushil Mishra 8687460539	AASPUR DEVSRA + PATTI	60	81	161	80	1325	32450	80	0	77	1	76	3	5	4	4	696.15	628.78	150	93.09	120	150	7539	24911	3500	1620	2500	3500
2	Sasi Bhushan 8521396590	SADAR + MANDHATA + SANDWA CHANDRIKA	63	82	160	85	1253	40072	85	2	83	31	52	0	10	15	15	556.53	696.89	100	20.00	100	100	7146	32926	3000	427	1000	3000
3	T. Uday Kiran 9700003032	MANGRAURA	34	40	100	38	771	19013	38	0	37	1	35	2	6	7	2	363.17	408.24	150	59.45	100	120	2340	16673	3000	721	1500	2000
4	Saurabh Dubey 9792603960	BBND + SHIVGARH	31	41	74	45	584	17016	45	1	36	12	28	4	9	6	8	261.58	322.63	100	27.00	50	100	3524	13492	2500	319	750	2000
Total (ZONE-I) :			188	244	495	248	3933.97	108551	248	3	233	45	191	9	30	32	29	1877.43	2056.54	500	199.54	370	470	20549	88002	12000	3087	5750	10500
5	Arvind Yadav 8600030024	LALGANJ + SANGIPUR + LAXMANPUR	52	67	110	66	857	31593	66	4	61	5	56	1	3	5	4	460.21	397.22	150	49	125	150	7424	24169	3000	1238	3000	3000
6	Rohit Jindal 9549053043	RAMPUR SANGRAMGARH	26	32	57	30	365	13791	30	2	27	2	25	1	3	3	3	225.74	139.71	75	22	50	50	4193	9598	2500	348	2000	2500
7	P. Krishnam Raju 9640778545	KALA KANKAR	34	45	74	37	555	23481	37	1	35	4	31	1	6	2	5	264.23	290.69	115	34	125	125	7073	16408	2500	541	2500	2500
8	A. K. Singh 8094003925	BabaGanj + KUNDA	98	113	197	113	1759	63772	113	4	106	1	103	5	10	5	7	1086.45	672.55	275	102	150	200	24123	40730	3000	1535	3000	3000
10	Javed Aktar	BIHAR	56	67	96	68	1138	37547	68	3	60	2	60	3	10	7	6	698.78	438.88	160	50	75	110	11582	25965	3000	2074	2500	3000
Total (ZONE-II) :			266	324	534	314	4674	170184	314	14	289	14	275	11	32	22	25	2735.41	1939.05	775	257.00	525.00	635	54,395	116,870	14000	5736	13000	14000
Total (ZONE-I + ZONE-II)			454	568	1029	562	8608	278735	562	17	522	59	466	20	62	54	54	4612.84	3995.58	1275	456.54	895.00	1105.00	74,944	204,872	26000	8823	18750	24500

S.No.	Name of Block In-charges	Block Name	Compressor					OP Unit					Pumps Lowered					Partially Commissioned					100% Commissioning						Solar (Work Started)					
			Completed as on 31-12-2023	Balance as on 31-12-2023	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Completed as on 31-12-2023	Balance as on 31-12-2023	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Completed as on 31-12-2023	Balance as on 31-12-2023	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Completed as on 31-12-2023	Balance as on 31-12-2023	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Solar Completed	Solar Target for Dec	Solar Achieved for Dec	OHT with Total Commissioning Target	OHT with Total Commissioning Achieved	Jan Target	Started as on 31-12-2023	Balance as on 31-12-2023	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Solar Commissioning
1	2	3	26	27	28	29	29	30	31	32	33	33	34	35	36	37		38	39	40	41								42	43	44	45		
1	Sushil Mishra 8687460539	AASPUR DEVSRA + PATTI	53	23	5	4	5	40	13	10	8	8	33	7	10	6	7	25	35	8	7	10	1	4	1	2	0		6	27	10	4	5	2
2	Sasi Bhushan 8521396590	SADAR + MANDHATA + SANDWA CHANDRIKA	30	22	5	3	7	23	7	5	5	10	20	3	5	4	7	19	44	5	3	8	2	6	2	4	3	2	13	7	5	1	5	10
3	T. Uday Kiran 9700003032	MANGRAURA	19	16	5	2	5	17	2	6	7	6	17	0	5	5	7	14	20	5	5	7	6	4	2	0	0	2	8	9	5		4	
4	Saurabh Dubey 9792603960	BBND + SHIVGARH	19	9	4	3	5	18	1	4	3	4	18	0	4	1	5	15	16	4	1	5	1	3	1	0	0	1	6	12	5	5	5	2
Total (ZONE-I) :			121	70	19	12	22	98	23	25	23	28	88	10	24	16	26	73	115	22	16	30	10	17	6	6	3	5	33	55	25	10	19	14
5	Arvind Yadav 8600030024	LALGANJ + SANGIPUR + LAXMANPUR	42	14	8	2	5	38	4	5	4	5	28	10	8	2	3	17	35	8	2	6	3	5	0	2		3	14	14	6	3	7	6
6	Rohit Jindal 9549053043	RAMPUR SANGRAMGARH	18	7	3	0	4	18	0	0	1	3	15	3	3	1	1	13	13	6	0	2	3	5	1	2		3	11	4	6	4	4	5
7	P. Krishnam Raju 9640778545	KALA KANKAR	15	16	6	2	4	12	3	2	1	3	10	2	3	0	3	8	26	5	1	7	0	3	0	0		5	5	3	3	4	4	
8	A. K. Singh 8094003925	BabaGanj + KUNDA	90	13	5	6	6	84	6	3	6	6	76	8	6	12	8	50	48	10	7	12	0	14	0	3		2	23	53	10	9	15	
10	Javed Aktar	BIHAR	33	27	6	1	6	31	2	3	1	5	27	4	3	1	2	8	48	12	0	5	0	3	0	2	0	1	2	25	8	0	5	
Total (ZONE-II) :			198	77	28	11	25	183	15	13	13	22	156	27	23	16	17	96	170	41	10	32	6	30	1	9	0	9	55	101	33	19	35	
Total (ZONE-I + ZONE-II)			319	147	47	23	47	281	38	38	36	50	244	37	47	32	43	169	285	63	26	62	16	47	7	15	3	14	88	156	58	29	54	

S.No.	Name of Block In-charges	Block Name	OHTs															Pump House Slab Completed	B/W Completed	
			Total OHT's	Cast-in-Situ				Precast - HKR					Precast - PMPL							
				Completed till 30-11-23	Dec - 23 Target	Achieved in Dec - 2023	Jan - 23 Target	Casting Completed till 30-11-23	Erection Completed till 30-11-23	Upto Slab Erection Dec - 23 Target	Upto Slab Erection Achieved in Dec - 2023	Jan - 23 Target	Casting Completed till 30-11-23	Erection Completed till 30-11-23	Upto Slab Erection Dec - 23 Target	Upto Slab Erection Achieved in Dec - 2023	Jan - 23 Target			
1	2	3	46	47	48	49	49	50	51	52	53	53	54	55	56	57	57	58	59	
1	Sushil Mishra 8687460539	AASPUR DEVSRA + PATTI	60	14	10	2	5	5	5	0	0	0	13	6	6	3	6	14	16	
2	Sasi Bhushan 8521396590	SADAR + MANDHATA + SANDWA CHANDRIKA	63															16	29	
3	T. Uday Kiran 9700003032	MANGRAURA	34															5	9	
4	Saurabh Dubey 9792603960	BBND + SHIVGARH	31															11	14	
Total (ZONE-I) :			188	14	10	2	5	5	5	0	0	0	13	6	6	3	6	46	68	
5	Arvind Yadav 8600030024	LALGANJ + SANGIPUR + LAXMANPUR	52	11	9	2	5	36	32	8	5	8	0	0	0	0	0	17	14	
6	Rohit Jindal 9549053043	RAMPUR SANGRAMGARH	26															15	18	
7	P. Krishnam Raju 9640778545	KALA KANKAR	34															9	17	
8	A. K. Singh 8094003925	BabaGanj + KUNDA	98															28	18	
10	Javed Aktar	BIHAR	56															6	12	
Total (ZONE-II) :			266	11	9	2	5	36	32	8	5	8	0	0	0	0	0	75	79	
Total (ZONE-I + ZONE-II)			454	25	19	4	10	41	37	8	5	8	13	6	6	3	6	121	147	